

GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

West Godavari District – Road from Reddiganapavaram to Bedadanur (package. No AP VIII -2214) Extension of Agreement Time upto 31.03.2011 without penalty – Orders – Issued.

-----  
PANCHAYAT RAJ & RUAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 251

Dated:21-2-2011

Read the following:-

From the ENC (PR), PMGSY, Hyderabad, Lr.No.W10/DEEII  
/WG/APVIII 2214/2009, dated.20-11-2010.

>><<

**ORDER**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter read above, Government after careful examination of the proposal hereby accord sanction of Extension of Agreement Time upto 31-3-2011 i.e. for a period of 183 days without penalty as the delay is not attributed to the contractor in respect of work Road from Reddiganapavaram to Bedadanur in West Godavari District under PMGSY Phase VIII Package No.APVIII-2214.

2. The ENC (PR), PMGSY, Hyderabad shall take necessary action accordingly.

3. This order issues with the concurrence of the Finance (Expr.PR&RD) Department vide their U.O.No.116/14/2011, Expr.PR&RD, dated.31-1-2011.

4. A copy of the order is available on the Internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. RAJIV SHARMA  
PRINCIPAL SECRETARY TO GOVERNMENT (PR)

To  
The ENC (PR),PMGSY, Hyderabad.  
The Superintending Engineer (PR), West Godavari District.  
Copy to:  
The OSD to Minister for PR &RWS.  
Sc/Sf.

//FORWARDED::BY ORDER//

SECTION OFFICER